

**City of Buffalo Bicycle - Pedestrian Advisory Board
Projects with Pedestrian and Bicycle Components 5/30/07**

Agency	PIN #	Project	Latest 2006-2010 TIP Cost(\$ millions)	Description	Scheduled Let Date	Status
Buffalo		Tifft Street Bikepath		Pedestrian/Bicycle path extending from Tifft Street playing fields to Ohio Street, to Route 5 Fuhrmann Blvd, underpass.		Complete.
Buffalo	5756.14	Scajaquada Pathway Phase III	1.946	Connect Scajaquada Pathway with Riverwalk	06/01/2004	Due to NYSDOT project , the construction is on hold and may start again on July. Will be completed in 3 months.
Buffalo	575683	North Buffalo Rails to Trails	1.130	Multi-use path along former rail ROW extending from LaSalle LRRT station to Delaware Avenue	06/15/2010	City of Buffalo is acquiring parcels for ROW.
Buffalo	575743	Outer Harbor Trail Phase 2	1.200	Off-Street Bike/Ped Trail stretching along Ohio Street from the DLW terminal to the Outer Harbor.	06/01/2011	On hold pending the Southtowns Connector. Must acquire ROW and relocate electric poles. Assemblyman Schroeder wants this project to be located along the Buffalo River.
Buffalo	575504	Erie Canal Harbor Streets Phase I	1.300	Historic Streets Reconstruction	03/29/2006	Design complete;under construction and will be completed by July2007.
Buffalo	575599	Erie Canal Harbor Streets Phase II	4.370	historic Streets Reconstruction	06/01/2009	Design completed 80%, on hold, pending Bass Pro.
Buffalo	575719	Erie Canal Harbor Street Network Phase III	0.933	Construction of the roadway network associated with the Erie Canal Harbor Project, Commercial, Pearl and Lower Terrace	06/15/2011	Design will start in the future.
Buffalo	575580	Inner Harbor Trans. Infrastructure Facility (const.)	14.375	Parking Ramp	12/15/2008	Design is on hold,pending Bass Pro.
Buffalo	582212	Vehicles on Main St, Chippewa St - Tupper St	9.552	Reintroduction of vehicular traffic to the Main Street Pedestrian Mall, Streetscape Improvements, Pedestrian Amenities, Bicycle lanes	05/01/2008	Environmental Assessment is underway.
Buffalo	5757.47	BNMC Phase I	2.375	Reconstruction including traffic calming,pesdestrian enhancement and Streetscape amenities. two-way conversion of Ellicott Street from Goodell to North Streets.	11/01/2007	Design starts in April 2007, construction is scheduled for spring 2008.
Buffalo	5755.99	BNMC Phase II	3.641	Reconstruction and streetscape improvements in the BNMC area including High, Carlton, Washington and North Streets	04/15/2008	Consultant selection process has been undertaken; contracts awarded and start of design process in 2007.

**City of Buffalo Bicycle - Pedestrian Advisory Board
Projects with Pedestrian and Bicycle Components 5/30/07**

Agency	PIN #	Project	Latest 2006-2010 TIP Cost(\$ millions)	Description	Scheduled Let Date	Status
Buffalo	575795	BNMC Phase III – Allen Street Extension	7.500	An extension of Allen Street across Main Street through the Allen Street LRRT Station, connecting with Ellicott Street. Transit Oriented Development (TOD).	05/01/2009	Environmental review and schematic design begins in 2008. Construction starts in 2009.
Buffalo	575714	Niagara Street Gateway Project; Carolina/Virginia Sts – Niagara Square	1.751	Boulevard Streetscape Project – Reduction from 6 to 4 lanes.	06/01/2010	Design will start in the near future.
NFTA	575771	Outer Harbor Greenbelt	0.800	New Waterfront Trailway, shoreline stabilization, & bio-engineered habitat restoration along the Lake Erie shoreline beginning from the Pier Restaurant Site to the Bell Slip		Under construction. Total project cost is approx. \$14 million.
Buffalo	575644	Buffalo Signals		New Traffic and pedestrian signal system.	07/13/2005	Under construction. 20% completed.
Buffalo	575645	Genesee Street Signals	1.344	New Traffic and pedestrian signal system.	11/01/2006	under Construction, 35% completed.
Buffalo	575682	Bailey Ave. Signals	2.100	Replace 20 traffic signals and install interconnect system	06/01/2007	construction will start by Sept.07.
Buffalo	575680	Amherst Street Signals	1.037	Replace 11 traffic signals and interconnect system.	06/01/2008	In design stage.30% completed
Buffalo	575681	Elmwood Ave./Chippewa Street Signals	0.951	Replace 10 traffic signals and install interconnect system	06/01/2008	In design stage.25% completed.
Buffalo	575744	Delavan Ave. Signal Study	0.060	Conduct a traffic signal warrant analysis of existing signal system along Delavan Ave. to guide future funding allocation for signal replacements	12/01/2007	In design stage.
Buffalo	575651	Grider Street; Kensington Ave - Delavan	4.611	Reconstruction of pavement, curbing, drainage sidewalks, provide median turn lane.	05/15/2007	Construction will start late July.
Buffalo	513403	Main Street; Rt. 198 to Hertel Avenue	13.775	Reconstruction and widen 280 north of Humboldt to Hertel Ave.	08/01/2007	Full reconstruction, min. 2-year project with reconstructed bridge near the Tri-Main Building.
Buffalo	575715	Porter Ave; Niagara Street – Symphony Circle	1.851	In-kind pavement Reconstruction and repair to existing capacity	64/1/2010	City is waiting to receive the signed agreement with NYSDOT for Design phase.
Buffalo	575546	Elmwood Ave; Delavan Ave to Scajaquada	4.371	Reconstruct and widen, provide interconnect traffic signal system	06/01/2012	Design will restart Sept. 07
Buffalo	575763	Michigan Ave Corridor, Broadway – Goodell St	2.000	Resurfacing and Streetscaping	05/01/2008	Northern extension of the Harriet Tubman Way streetscape improvements to Goodell Street;

**City of Buffalo Bicycle - Pedestrian Advisory Board
Projects with Pedestrian and Bicycle Components 5/30/07**

Agency	PIN #	Project	Latest 2006-2010 TIP Cost(\$ millions)	Description	Scheduled Let Date	Status
Buffalo	575718	Kenmore Ave; Starin Av to Rt 5 Main St	4.920	Rehabilitation of roadway, drainage, sidewalks and appurtenances in kind to	12/15/2009	2 party agreement needed between City and Erie County
Buffalo	575772	Fargo St, Porter Ave – Connecticut St	2.000	Pedestrian-only campus	04/01/2008	Will start the design shortly.
NYSDOT	551243	Pedestrian Bridge/Rt 33	1.813	Bridge rehabilitation in kind to capacity	04/18/2008	
NYSDOT	580815	Church St Art) Gateway; I-190 Terminus-Main	2.054	Corridor Enhancements	04/16/2010	Project is being re-scoped.
NYSDOT	547022	Rt 198; Scajaquada Corridor; Phase 2	36.600	Planning study for conversion of expressway to integrated local street system with traffic calming, at-grade intersections and roundabouts	04/15/2013	NYSDOT Consultant is initiating the data collection and alternative evaluation activity for preparation of the Design report/EIS.
Erie County	575775	ECC Transportation Improvements	1.250	Intermodal facility to proposed expansion of ECC	05/01/2008	
Erie County	575798	Union Ship Canal Open Space	1.788		04/01/2009	
NFTA	575796	Canisius College Intermodal Parking Facility	0.836	Purchase and renovation of parking ramp near rail station	05/01/2009	